

Projects to be completed - Overview 8/2/17

Color Key: On or Under; On or Above; Over

Schedule	Budget	School	Contractor	Major Issues	Certificate of Occupancy (or Substantial Completion Date)
		Alpharetta HS	Winter	No significant issues.	27-Jul-17
		Campbell ES	Winter	Completing installation of ductless split units in the network closets (MDF and IDF rooms).	24-Jul-17
		Cogburn Woods ES	Winter	No significant issues.	19-Jul-17
		Creek View ES	Winter	No significant issues.	19-Jul-17
		Dunwoody Springs ES	Merit	No significant issues.	19-Jul-17
		Elkins Pointe MS	Merit	No significant issues.	26-Jul-17
		Gullatt ES	Balfour Beatty	Landscaping and other miscellaneous sitework is underway. Playfield will not be open until August 16 (at earliest).	Sitework: 9/15/17 (<i>Anticipated</i>) Building: 5/19/17
		Hembree Springs ES	Merit	No significant issues.	19-Jul-17
		Heritage ES	Winter	Completing installation of ductless split units in the network closets (MDF and IDF rooms).	5-Jul-17
		Hillside ES	Merit	No significant issues.	25-Jul-17

Schedule	Budget	School	Contractor	Major Issues	Certificate of Occupancy (or Substantial Completion Date)
		Independence HS Relocation (North Fulton Center Renovation)	TBD	No significant issues.	8-Dec-17 (<i>Anticipated</i>)
		Lake Forest ES	CBA Sports Flooring	Work to repair gym floor thresholds will be complete by August 7.	21-Jul-17
		Liberty Point ES	Winter	Completing installation of ductless split units in the network closets (MDF and IDF rooms).	5-Jul-17
		Manning Oaks ES	Winter	Working to resolve drainage issue. Estimated to be complete by August 25.	27-Jul-17
		North Maintenance	TBD	Project in design.	5-Oct-18 (<i>Anticipated</i>)
		Northwood ES	Merit	No significant issues.	25-Jul-17
		Ocee ES	Winter	No significant issues.	25-Jul-17
		Randolph ES	Hogan	Final cleaning is scheduled for afternoon of Aug 2. Moving "concierge" services is underway until Aug 2. Grass cutting will occur on Aug 2 (performed by Facility Services). IT setup (computers, etc.) occurring on Aug 2. Televisions will be installed on Aug 4.	20-Jul-17
		River Eves ES	Merit	Miscellaneous kitchen issues are under review and are anticipated to be resolved by August 7.	25-Jul-17
		Riverwood HS	Turner	Guardrails in main lobby: Working to identify options to increase height of barrier. Aiphone access: Working to provide access to existing building auditorium area. Estimated completion time is 2 weeks. Principal would also like Aiphone access to 600 Wing. Aiphone remote access: Working to resolve issue related to operating Aiphone system from laptops. Fire standpipe in Stairway A: Enclosure for standpipe should be in place within 2 weeks. Stairway ledge in main lobby: Barriers to prevent unauthorized access are under design and are estimated to be installed by September.	Classroom Addition: 6/19/2017 Baseball Field: 12/30/2016

Schedule	Budget	School	Contractor	Major Issues	Certificate of Occupancy (or Substantial Completion Date)
		South Transportation	TBD	Project in design.	TBD
		State Bridge Crossing ES	Amacher Brothers	Principal has concerns with cleaning contractor, but this is unrelated to construction contractor activities.	19-Jun-17
		Summit Hill ES	Winter	School is having existing issues with Aiphone due to the location of the camera sensor in relation to the sun. This is related to the original installation and the team is working on relocation options.	27-Jul-17
		Sweet Apple ES	Merit	No significant issues.	26-Jul-17
		Westlake HS	Tri Scapes Construction	Aluminum handrails (related to the landscaping project) will be installed during week of August 7.	7-Aug-17 <i>(Anticipated)</i>
		Fly Fan Project	Capital City Electric	Install fly fans at nineteen elementary schools: Abbotts Hill ES, Campbell ES, Cogburn Woods ES, Crabapple Crossing ES, Creek View ES, Findley Oaks ES, Heritage ES, Liberty Point ES, Manning Oaks ES, Medlock Bridge ES, New Prospect ES, Northwood ES, River Eves ES, Shakerag ES, State Bridge Crossing ES, Summit Hill ES, Sweet Apple ES, Stonewall Tell ES, Wilson Creek ES	30-Nov-17 <i>(Anticipated)</i>