

**Crabapple MS Replacement**  
**2 Week Look Back / 2 Week Look Ahead**  
**09/04/2020**

Site – Building Side

- Completed last 2 weeks:
  - North Parking Lot Base
  - North Parking Lot Binder
  - Backfilling Area 5 Foundation Wall
- Ongoing:
  - North Side Storm Drainage
- Scheduled to start over the next 2 weeks:

Site – Field Side

- Completed last 2 weeks:
- Ongoing:
  - Mass Grading
- Scheduled to start over the next 2 weeks:
  - Fine Grade Playfield

MSE Walls

- Completed last 2 weeks:
- Ongoing:
  - Digging/Installing MSE Wall A2 Foundation(s)
  - MSE Wall A2
- Scheduled to start over the next 2 weeks:

Building Structure

- Completed last 2 weeks:
  - Foundations in Area 5
  - Area 5 Elevated Slab
- Ongoing:
  - Steel Erection in Area 5
- Scheduled to start over the next 2 weeks:
  - Plumbing Rough-In in Area 5
  - Electrical Rough-In in Area 5
  - Area 5 Slab-on-Grade

Building Enclosure & Roof

- Completed last 2 weeks:
  - Preformed Metal Roofing in Area 2
  - Aluminum Storefront at Area 2
- Ongoing:
  - TPO Roofing in Areas 3 & 6
  - Preformed Metal Roofing in Area 1
  - Brick at Areas 1 – 4
  - Brick-to-EIFS Flashing at Area 2
  - EIFS at Areas 1, 2 & 4
  - Aluminum Storefront at Areas 1, 3 & 4

- Scheduled to start over the next 2 weeks:
  - EFIS at Area 3
  - Brick-to-EIFS Flashing at Areas 1, 3 & 4
  - Aluminum Curtain Wall at Area 1

#### Building MEP Interior

- Completed last 2 weeks:
  - Fire Protection/Automatic Sprinkler in Areas 1 & 2
- Ongoing:
  - HVAC in Areas 3, 4 & 8
  - Electrical Areas 1-4 & 8
  - Plumbing in Areas 1-4 & 8
  - Fire Protection/Automatic Sprinkler in Areas 1-4
- Scheduled to start over the next 2 weeks:
  - HVAC in Area 6
  - Electrical in Area 6

#### Building Interior

- Completed last 2 weeks:
  - Fireproofing in Area 6
  - One-Siding Drywall in Areas 1-3
  - Two-Siding Drywall in Area 1 (Admin)
  - Paint Block Fill in Area 2
- Ongoing:
  - Fireproofing in Area 7
  - One-Siding Drywall in Area 4
  - Two-Siding Drywall in Areas 1 (Cafeteria/Kitchen), 2 & 3
  - Paint Block Fill in Areas 1, 3 & 4
- Scheduled to start over the next 2 weeks:
  - Fireproofing in Area 3/5
  - One-Siding Drywall in Area 8
  - Two-Siding Drywall in Area 4
  - Paint in Areas 1-2

